

This document is for internal and contract specific use only.

Disclaimer

NGG and NGET or their agents, servants or contractors do not accept any liability for any losses arising under or in connection with this information. This limit on liability applies to all and any claims in contract, tort (including negligence), misrepresentation (excluding fraudulent misrepresentation), breach of statutory duty or otherwise. This limit on liability does not exclude or restrict liability where prohibited by the law nor does it supersede the express terms of any related agreements."

Copyright © National Grid plc 2011, all rights reserved

All copyright and other intellectual property rights arising in any information contained within this document are, unless otherwise stated, owned by National Grid plc or other companies in the National Grid group of companies. No part of this publication may be reproduced in any material form (including photocopying and restoring in any medium or electronic means and whether or not transiently or incidentally) without the written permission of National Grid plc

This information should not be forwarded to third parties.

.....



National Grid

Schedule of Site Commissioning Tests

Operational Metering Summator (OMS) Units

SCT 16.16
Issue 1
April 2001

CONTENTS	Page
1 Introduction.....	1
2 Scope	1
3 Procedure	1
4 Equipment Required	2
5 General Data and Inspection	2
6 Site Configuration /Local Port Operation.....	3
7 Meter Pulse Inputs To FE	4
8 Voltage Inputs To FE Unit (Frequency Measurement)	5
9 FE To PE Data Link.....	5
10 Substation (Radiocode) Clock Input To PE Unit	5
11 Serial Data Links From The PE Unit....	5
12 Analogue Outputs From The PE Unit	6
13 Pulse Output From The PE Unit	7
14 Alarm Output	8
Appendix A	9

Authorised for Issue by:

Dave Humphreys
Protection and Measurements Team Leader
Network Control
Engineering

Unless this document is printed on grey paper, it will not be controlled (updated automatically). If printed from an electronic master (eg Intranet), this document will be valid on the day of printing only.

Documents
Document Sharing Hub

© National Grid 2001

"No part of this publication may be reproduced, stored in a retrieval system, or transmitted in any form or by any means electronic, mechanical, photocopying, recording or otherwise, without the written permission of the National Grid obtained from the issuing location.

The contents of National Grid engineering documents are based on the needs of National Grid and the conditions under which it operates. It should not therefore be assumed that the specifications and requirements stated therein necessarily meet the particular circumstances and requirements of other organisations. The principles set out in this document are for information only and therefore National Grid is not liable to customers / suppliers for any loss or damage resulting from reliance on the contents. It is the responsibility of such external organisations to check that the document is the latest version and is appropriate for their purposes."

(National Grid Legal Services. November 1999)

Registered Office
National Grid House
Kirby Corner Road
Coventry
CV4 8JY

Registered in
England and Wales
No. 2366977

Published by:

National Grid
Kelvin Avenue
Leatherhead
Surrey KT22 7ST

Unless this document is printed on grey paper, it will not be controlled (updated automatically). If printed from an electronic master (eg intranet), this document will be valid on the day of printing only.

Administrative enquiries regarding this document should be directed to:

Business Resources at Leatherhead, Telephone: 01372 383930

Contact name: Tony Bartlett (author)
Network Control
Telephone: 01372 383654

NATIONAL GRID

SCHEDULE OF SITE COMMISSIONING TESTS

SCT 16.16 OPERATIONAL METERING SUMMATOR (OMS) UNITS

Station:

Circuits:

Contractor:

Contractor's
Number:

National Grid Contract
Number:

Document ID: NG-SCT-16.16-001

This page is intentionally left blank.