

This document is for internal and contract specific use only.


Disclaimer

NGG and NGET or their agents, servants or contractors do not accept any liability for any losses arising under or in connection with this information. This limit on liability applies to all and any claims in contract, tort (including negligence), misrepresentation (excluding fraudulent misrepresentation), breach of statutory duty or otherwise. This limit on liability does not exclude or restrict liability where prohibited by the law nor does it supersede the express terms of any related agreements."

Copyright © National Grid plc 2011, all rights reserved

All copyright and other intellectual property rights arising in any information contained within this document are, unless otherwise stated, owned by National Grid plc or other companies in the National Grid group of companies. No part of this publication may be reproduced in any material form (including photocopying and restoring in any medium or electronic means and whether or not transiently or incidentally) without the written permission of National Grid plc

This information should not be forwarded to third parties.



Schedule of Site
Commissioning Tests
SCT 35.2
Issue 1
March 1998

Cegelec T5000 Automatic Reactive Switching (ARS) System

Contents	Page
General	3
ARS Settings	4
Wiring	6
Mechanical Inspection	7
D.C. Operation Tests	7
Energisation Checks	8
Out of Service Checks	8
In Service Checks	13

Authorised for Issue by:

John Hughes
Head of Substation Control
Network Control and Telecommunications
Engineering and Technology

© The National Grid Company plc 1998

No part of this publication may be reproduced, stored in a retrieval system, or transmitted in any form or by any means electronic, mechanical, photocopying, recording or otherwise, without the written permission of the NGC obtained from the issuing location.

Registered Office
National Grid House
Kirby Corner Road
Coventry
CV4 8JY

Registered in
England and Wales
No. 2366977

Published by:

The National Grid Company plc
Kelvin Avenue
Leatherhead
Surrey KT22 7ST

Contact name: Richard Silversides, Substation Control,
Network
Control & Telecommunications
Telephone: 01372 383668

THE NATIONAL GRID COMPANY plc

SCHEDULE OF SITE COMMISSIONING TESTS

CEGELEC T5000 AUTOMATIC REACTIVE SWITCHING (ARS) SYSTEM

Station:

Manufacturer's Contract No:

Contractor's Signature:

NGC Contract No:

Accepted by:
(NGC Engineer's Signature)

Contractor:

Date:

CEGELEC T5000 AUTOMATIC REACTIVE SWITCHING (ARS) SYSTEM

1 GENERAL

T5000 Serial Number:

Manufacturer's Drawing Number:

Auxiliary Supply Volts D.C.:

VT Ratio:

Wound VT Present? **Y / N**

1.1 Local Compensation Plant

	Plant Nomenclature	
	Capacitors	Reactors
LV Plant		
Tertiary Plant		
HV Plant		

1.2 Substation Characteristics

HV Nominal Voltage

kV

LV Nominal Voltage

kV

1.3 Required ARS Targets

Voltage Target Number	1	2	3	4	5
Target Value (kV)					