



Schedule of Site  
Commissioning Tests  
SCT 38  
Issue 2  
October 1998

## Circuit-breakers

| Contents                                     | Page |
|----------------------------------------------|------|
| Introduction . . . . .                       | 3    |
| General Data . . . . .                       | 3    |
| General Checks . . . . .                     | 3    |
| Calibrated Test Equipment . . . . .          | 4    |
| Wiring & Electrical Circuit Checks . . . . . | 4    |
| Insulation & Extinguishing Fluid Checks      | 5    |
| Mechanism Checks . . . . .                   | 5    |
| Timing Quantity Checks . . . . .             | 6    |
| Operating Command Checks . . . . .           | 6    |

Authorised for Issue by:

George Spence  
Head of Switchgear  
Substations and Cables  
Engineering & Technology

Copyright National Grid  
Provided by IHS Markit under license with National Grid  
No reproduction or networking permitted without license from IHS  
Full document details: NG SCT 38 1998

**© The National Grid Company plc 1998**

No part of this publication may be reproduced, stored in a retrieval system, or transmitted in any form or by any means electronic, mechanical, photocopying, recording or otherwise, without the written permission of the NGC obtained from the issuing location.

Registered Office  
National Grid House  
Kirby Corner Road  
Coventry  
CV4 8JY

Registered in  
England and Wales  
No. 2366977

Published by:

The National Grid Company plc  
Kelvin Avenue  
Leatherhead  
Surrey KT22 7ST

THE NATIONAL GRID COMPANY plc

**SCHEDULE OF SITE COMMISSIONING TESTS**

**SCT 38 CIRCUIT-BREAKERS**

Substation:

Circuit/Circuit Breaker:

Manufacturer's Contract No:

Contractor's Signature: .....

NGC Contract No:

Accepted by: .....  
(NGC Engineer's Signature)

Contractor:

Date: