

NR/L2/SIG/30014/G130/AP51
Non-Conceptual Test Plan
Install a TPWS Filter Module
Issue No. 01
Issue Date: 03/09/11
Compliance Date: 03/09/11

Safety:



The installation work shall be carried out by a competent person independent of the person undertaking the testing

Includes:	Installation of a TPWS filter module into the TPWS trackside equipment.
Excludes:	Installation of any other filter module into any other equipment type.

BEFORE INSTALLATION WORK

- 01 [Check](#) baseplate is [Not Damaged](#).
- 02 [WIRE COUNT](#) baseplate to wiring diagram.
- 03 [Check](#) that existing wiring has safe insulation.
- 04 [Check](#) that existing wiring is correctly labelled.
- 05 [WIRE COUNT](#) and label the wires on terminals 9 and 12 on the TPWS plugboard panel.
(The labels shall be tied to the wire and shall say "XX TPWS * #" (* means write OSS or TSS as appropriate and # means write T9 or T12 as appropriate). XX is the TPWS number. As an example - R398 signal TSS T9 wire would be labelled "R398 TPWS TSS T9" and the T12 wire would be labelled "R398 TPWS TSS T12".
- 06 [Check](#) baseplate is [Isolated](#) from the power supply

INSTALLATION WORK

- 07 Fit the Filter Module to the terminal side of the baseplate by hooking the slots of the plate into the terminal separators and secure into position by securing tie-wraps through the holes at the bottom of the separators.
- 08 Remove the connection to terminal 9.
- 09 Insert the yellow wire of the filter module that is terminated with a spade terminal into terminal 9 and secure.
- 10 Cut the spade terminal of the wire removed from terminal 9 as close to the terminal as possible and strip back 8mm of insulation.
- 11 Place the stripped wire into the in-line crimp associated with the yellow wire of the filter module and crimp with a crimp tool compatible with an AMP butt splice.
- 12 Remove the connection to terminal 12.

NR/L2/SIG/30014/G130/AP51
Non-Conceptual Test Plan
Install a TPWS Filter Module
Issue No. 01
Issue Date: 03/09/11
Compliance Date: 03/09/11

- 13 Insert the blue wire of the filter module that is terminated with a spade terminal into terminal 12 and secure.
- 14 Cut the spade terminal of the wire removed from terminal 12 as close to the terminal as possible and strip back 8mm of insulation.
- 15 Place the stripped wire into the in-line crimp associated with the blue wire of the filter module and crimp with a crimp tool compatible with an AMP butt splice.
- 16 Tidy the installation by placing the filter module wiring into the fixed conduit as appropriate.
- 17 Mark up the diagrams to show the additional capacitor.

AFTER INSTALLATION WORK

- 18 [Check](#) TPWS Filter Module is [Correctly Installed](#) and secured.
- 19 [Check](#) wiring has yellow wire of TPWS Filter Unit in Terminal 9 and the blue wire in Terminal 12 of the baseplate. [Check](#) the wire previously labelled and marked as XX TPWS * T9 is crimped into the in-line crimp associated with the yellow terminal and that the wire previously labelled and marked as XX TPWS * T12 is crimped into the in-line crimp associated with the blue terminal.
- 20 [WIRE COUNT](#) the baseplate to the wiring diagram. Where the installer has amended the wiring diagram, [Check](#) that the amendment correctly reflects the installation work done
- 21 [TPWS TRACKSIDE EQUIPMENT MAINTENANCE TEST \(INSTALLATIONS NOT ON SLAB TRACK\)](#)
- 22 [TPWS TRACKSIDE EQUIPMENT RENEWALS TEST \(INSTALLATIONS ON SLAB TRACK ONLY\)](#)
- 23 [Record](#) the test details on the appropriate NR/SMS record card along with the reasons for the test
- 24 Remove the labels previously installed at step 05.
- 24 Advise the Section Manager (Signals) that the modification has been completed and whether the installer has modified the diagrams and that therefore new diagrams are required